2017 District Project Highlights

<u>High School</u>

•	Safety Window Film Installation			
	Budget Amount: \$64,500	Award: \$15,217	Contractor: Doyle Window Tinting	
	Commencement: June 19, 2017	Substantial Completion: August 11, 2017		
•	HS Carpet/VCT Replacement			
	Budget Amount: \$250,000			
	Carpet Replacement	Award: \$36,399	Contractor: Hood Flooring	
	VCT Replacement	Award: \$148,355	Contractor: Continental Flooring	
	Commencement: June 19, 2017	Substantial Completion: August 9, 2017		
•	Football Goal Posts			
		Award: \$18,464	Contractor: Miller Flooring Company	
	Commencement: June 19, 2017	•		

Shady Grove Elementary

- Stage Curtains Main Only Budget Amount: \$12,000 Project: \$4,946 Contractor: M. Cramer & Assoc. Commencement: August 28, 2017 Substantial Completion: September 1, 2017
- Interior & Exterior Door Replacement
 Budget Amount: \$20,000
 Project: \$17,835
 Contractor: Allen Door Service
 Commencement: August 1, 2017
 Substantial Completion: October 1, 2017

Stony Creek Elementary

- Single Pane Interior Glass Replacement Budget Amount: \$13,500 Commencement: July 1, 2017 Bubstantial Completion: August 11, 2017
- Exterior Glass Window Film
 Budget Amount: \$64,500
 Commencement: June 19, 2017
 Substantial Completion: August 11, 2017

Lower Gwynedd Elementary

Multi-Purpose Room Sound System
 Budget Amount: \$22,000
 Commencement: July 1, 2017
 Substantial Completion: August 18, 2017

Stony Creek & Blue Bell Elementary Schools

Parking Lot Sealing & Line Painting
 Budget Amount: \$50,000
 Award: \$21,340
 Contractor: A & S Asphalt Sealing
 Commencement: June 19, 2017
 Substantial Completion: June 30, 2017

<u>Blue Bell Elementary</u>

- Run/Walk Trail
 Budget Amount: \$46,872
 Commencement: June 14, 2017
 Substantial Completion: August 11, 2017
- Cafeteria Wall Pocket Tables
 Budget Amount: \$46,000
 Commencement: June 21, 2017
 Substantial Completion: August 18, 2017
- Window Treatments (Shades) Budget Amount: \$20,000 Commencement: July 1, 2017

Award: \$9,960 Contractor: Ackerson Drapery Substantial Completion: August 18, 2017

Floor Tile Replacement Budget Amount: \$120,000 Commencement: June 19, 2017

Award: \$61,649 Contractor: Wright Flooring Co. Substantial Completion: August 11, 2017

Middle School/Blue Bell/Lower Gwynedd

٠	HVAC ATC Upgrade		
	Budget Amount: \$205,000	<i>Project:</i> \$220,970	Contractor: Siemens Industry
	Commencement: June 19, 2017	Substantial Completion: August 11, 2017	

Bus Depot

•

• Fuel Dispensing System Budget Amount: \$80,000 Commencement: June 19, 2017 Budget Amount: \$15,643 Substantial Completion: June 23, 2017

<u>District Wide</u>

Sidewalk & Curb Replacement

Budget Amount: \$50,000 Commencement: July 1, 2017 Award: \$14,890 Contractor: Ron Bartholomew Concrete Substantial Completion: July 21, 2017