

# WISSAHICKON SCHOOL DISTRICT

## Blue Bell Elementary School



### Community Update



**BRESLIN**  
ARCHITECTS

May 22, 2023




D'HUY Engineering, Inc.



# SITE PLAN







# FLOOR PLAN





EXTERIOR RENDERING







June 1, 2023

Pre-Bid Meeting with potential contractors

July 6, 2023

Receive bids from contractors

August 7, 2023

WSD Board vote to award construction contracts

September 1, 2023

Finalize contracts and agreements. Material procurement to begin

October 2, 2023


Construction to start onsite

# Bidding Timeline





**Phase 1A: October 2023 – November 2023**  
**Phase 1B: October 2023 – December 2024**  
**Phase 2: June 2024 – August 2024**  
**Phase 3: January 2025 – June 2025**



# Phasing Schedule



# WISSAHICKON SCHOOL DISTRICT

## Blue Bell Elementary School



### Phasing Schedule Review

**Phase 1A: Expand existing bus parking lot. October 2023 to November 2023**

- Buses to be relocated to allow for construction work.

**Phase 1B: Addition to school and new parking lot. October 2023 to December 2024**

- No public access to rear side of Blue Bell.
- All school traffic to enter through front of school.

**Phase 2: Modifications to front parking lot. June 2024 to August 2024**

- Modify existing parking lot and drop circulation at front of school.
- No public access during construction operations.

**Phase 3: Interior Renovations. January 2025 to June 2025**

- Renovate existing multipurpose spaces for new classrooms.
- Limited public access to front adjacent parking lot during construction.
- New Parking lot at rear of school will be available for staff parking and overflow parking lot as needed.
- Student drop off at front of school and bus drop off at rear of school.